

**MOZINGO CONSTRUCTION
3 WEEK ROLLING SCHEDULE**



1916 - Ebbetts Pass Reach 1

DATE: 08/22/19

I.D.	DESCRIPTION	RES	DUR	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	
				8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	
			WEATHER-->																											
	ONE LANE TRAFFIC CONTROL (ONGOING)	Farwest	-																											
	SWPP & PROTECTIVE FENCE (ONGOING)	Judd	-					X							X							X							X	
	INSTALL MAINLINE 42+50 TO 93+00	Judd	25	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X						X	X	X

X=CREW DAY, N=NIGHT WORK, P=PENDING, W=WEATHER DAY (NO WORK), R= RAIN DAY
■ = CONCRETE POUR DAY

DATE	ISSUES / NOTES	REQUIRED ACTION	RESPONSIBILITY	STATUS
8/1	Encountering very hard rock	Discuss options	CCWD/KASL/MOZ	PENDING
8/22	No work Tuesday 9/3 per Cal Trans		Cal Trans	CLOSED