

CCWD Techite Waterline Replacement			K.W. Emerson, Inc.				May/26/20 08:46																														
#	Activity ID	Activity Name	Start	Finish	Original Duration	Remaining Duration	Total Float	April 2020				May 2020				June 2020				July 2020				August 2020				September 2020				October 2020				November 2020	
								05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25
1	<b>20-09 CCWD Techite Waterline Replacement</b>		Apr/15/20	Sep/21/20	112	112	60	Sep/21/20, 20-09 CCWD Te																													
2	A1000	Contract Execution	Apr/15/20*		0	0	67	Contract Execution, Apr/15/20*																													
3	A1010	Product Submittals	Apr/15/20	May/19/20	25	25	67	Product Submittals																													
4	A1020	Start Construction	Jun/01/20*		0	0	60	Start Construction, Jun/01/20*																													
5	A1030	Mobilization	Jun/01/20	Jun/05/20	5	5	60	Mobilization																													
6	A1110	Install Temporary BMP's	Jun/01/20	Jun/02/20	2	2	60	Install Temporary BMP's																													
7	A1130	Pothole Existing Utilities	Jun/03/20	Jun/08/20	4	4	60	Pothole Existing Utilities																													
8	A1050	Install Parallel Water Line 69+00 to 51+66	Jun/09/20	Jun/26/20	14	14	60	Install Parallel Water Line 69+00 to 51+66																													
9	A1140	Tree Removal Notifications	Jun/09/20*	Jun/15/20	5	5	64	Tree Removal Notifications																													
10	A1040	Tree Removal	Jun/16/20*	Jun/22/20	5	5	64	Tree Removal																													
11	A1090	Install Parallel Water Line 41+36 to 16+78	Jun/29/20	Jul/27/20	20	20	60	Install Parallel Water Line 41+36 to 16+78																													
12	A1060	Install Bypass Piping 51+66 to 41+36	Jul/28/20	Aug/05/20	7	7	60	Install Bypass Piping 51+66 to 41+36																													
13	A1070	Install Water Line in Existing Trench 51+66 to 41+36	Aug/06/20	Aug/18/20	9	9	60	Install Water Line in Existing Trench 51+66 to 41+36																													
14	A1120	Install Bypass Piping 16+78 to 0+00	Aug/06/20	Aug/12/20	5	5	64	Install Bypass Piping 16+78 to 0+00																													
15	A1100	Install Water Line in Existing Trench 16+78 to 0+00	Aug/19/20	Sep/07/20	14	14	60	Install Water Line in Existing Trench																													
16	A1080	Remove Bypass Piping	Sep/08/20	Sep/14/20	5	5	60	Remove Bypass Piping																													
17	A1160	Place Permanant BMP's	Sep/15/20	Sep/21/20	5	5	60	Place Permanant BMP's																													
18	A1150	Complete Project		Sep/21/20*	0	0	60	Complete Project,																													

█ Actual Level of Effort   
 █ Actual Work   
 █ Critical Remaining Work  
█ ( New Bar )   
 █ Remaining Work   
 ◆ ◆ Milestone