



CIP # 11083C

# COPPER COVE PHASE 1 AND 2

# TANK B & CLEARWELL PROJECT



## Construction Updates

January 11, 2024

The contractor is currently working at multiple sites simultaneously.

Truck traffic will be temporary and last the next 2-3 weeks.

The Clearwell is in its mass grading phase for the new tank location.

B tank site crews are working to set formwork for the new tank foundation.

Concrete placement will begin on 1/12/24 and continue into the following week.

Normal working hours are between 7 am - 5 pm M-F with some occasional night and weekend work.

Work at the sites will be ongoing in various stages of construction for the next 18+ months.

All work is weather-dependent.

## PROJECT SCOPE

Demolition of existing Redwood B-Tank and replacement with a new 380,000-gallon welded steel tank.

Construction of new 330,000-gallon clearwell at the Water Treatment Plant.

Rehabilitation of 680,000-gallon welded steel tank at B-Tank site.

Rehabilitation of 330,000-gallon existing clearwell at the Water Treatment Plant.

Associated site piping, both above and below ground, and appurtenances for interconnecting the tanks.

Pavement, site grading, and installation of concrete tank foundations.

Electrical improvements and cathodic protection for tanks.

